## **ATWS Worksite Protection for Rhodes Condition and Monitoring Equipment Maintenance**



DOCUMENT NO.	D2024/1824
WORK DESCRIPTION	Routine Maintenance activities - Condition monitoring equipment maintenance
WPP Number	CMO13BWS 10002
SCOPE:	Routine maintenance activities performed by Condition Monitoring Operations team.  on the Up Main and Down Main, Down Relief North lines between 16.951km to 17.019km  that does not involve the use of tools or equipment, or  using tools which can be easily and immediately removed from the track by one person and are light, non-powered hand tools, or light battery powered tools or devices
AUTHORISATIONS:	Protection Officer, ATWS Operator (Operator) & ATWS Installer (Installer):  Protection Officer (PO) Level 1 – 4, and  WATWS – Wireless Automatic Track Warning System
PERSONAL PROTECTIVE EQUIPMENT	High visibility vest, boots, high visibility lookout sleeve
SAFETY CONTROLS – Lookout Working (ATWS) arrangements:	<ul> <li>Automatic Track Warning System (ATWS) - provides visual and audible warning for workers</li> <li>Installed ATWS sensors on the Down Main North line at 16.292 km</li> <li>Installed ATWS sensors on the Down Relief North line at 16.292 km</li> <li>Installed ATWS sensors on the Up Main North line at 18.059 km</li> <li>IMPORTANT!</li> <li>This document must not to be used to install or adjust the ATWS sensors.</li> <li>All sensors in the plan and shown on the diagram must be connected to transmit a warning.</li> </ul>
PRESTART REQUIREMENTS:	<ul> <li>Refer to D2015-45354 Wireless ATWS (Automatic Track Warning System) to install or remove sensors</li> </ul>
FURTHER INFORMATION:	Refer to "D2015-45354 Wireless ATWS (Automatic Track Warning System)" for detailed instructions to set-up, connect, test and operate the ATWS system with pre-installed ATWS sensors  NLA 300 Strathfield to Hornsby.

Required ATWS Equipment			
Item	Description	Quantity	
Aerial	Telescopic Aerial	3	
Assembly Kit	Orange Bag with Tools	1	
Battery ZA24-2.9	Small battery for Junction Box & Transmitter	6	
Device Frame	Protective Frame	3	
F500-AB Junction Box	Receiver Device	3	
F500-SEN Train Sensor	Sensor	3	
Housing for Aerial	Housing for Telescopic Aerial	3	
KF5-5 Extension Cable	Extension Cable (5m) for F500-SEN to F500-AB	1	
Mobile Backpack	Harness for Device	0	
Pouch	Pouch for small battery	4	
Tripod	Tripod for Device	3	
ZFS Radio Transmitter	Radio Transmitter Device	2	
ZPW Warning Unit	Control & Warning Device	1	

SWI Custodian: Condition Monitoring Operations Manager SWI Approver: Associate Director Operational Technology UNCONTROLLED COPY WHEN PRINTED

Issue Date: 01/11//2024 Version: 1.2 Page 1 of 13

# ATWS Worksite Protection for Rhodes Condition and Monitoring Equipment Maintenance



Protection Officer/Operator assessmen	nt checklist	
Protection Officer's name:		Yes (Tick if Yes)
This document has not expired 12 months	s beyond the issue date.	
SWI details and protection arrangements location, including:	have been reviewed and validated for the	assessed worksite
<ul> <li>On-site safety assessment has be</li> </ul>	peen completed for relevancy of works beir	ng undertaken
<ul> <li>The required protection details, of SWI</li> </ul>	n the details of this	
<ul> <li>All boxes have been ticked if app</li> </ul>		
All fields have been completed		
Corridor Safety Number	Date	

### Warning



If an above item does not apply, the Protection Officer must not use this Safe Work Instruction. A new worksite protection plan must be completed in accordance with NRF 014 Worksite Protection Pre-work briefing and NRF 015 Worksite Protection Plan.

## **ATWS Worksite Protection for Rhodes Condition and Monitoring Equipment Maintenance**



### **Worksite Protection Pre-work Briefing**

mate ation Officer details	3		Briefing date:		1 1
rotection Officer details	name	signa	ature		contact No.
Work location:					
Scope of work:					
Worksite protection: Lookout	t Working (ATW	/S)	Refer to Worksite I	Protection F	Plan for details
Hazards (e.g. Site specific hazards identified, including physical environment, human errors, plant and equipment)	practicable leve	,			Person responsible for Control
Crossing live lines	make a safety	otection Officer (PO) or Access assessment to cross live lines workers who do not hold the F	in accordance with N	IGE200	Qualified PO/ACS
Accessing Danger Zone to conduct plate test		ate safety measures as validate safety assessment.	ed by a PO. Refer to d	iagram	Qualified PO
Electricity	wiring	nae not to encroach safe approa			Operator
Slips, trips, falls carrying ATWS equipment		nanual handling techniques, sec work area and agree a safe pa	•	ar	All
Approaching rail traffic	(sensors and Confirm with toperational. Workers immediately and provide ALL (safe place. After the warr	ntry have been validated and A point clips) have been installed the Operator that the ATWS ha ediately move to the designated CLEAR handsignal after worker hing has been cancelled, confirm the sensors and the worksite	s been tested and is d safe place when wa s and equipment are m there is no approac	rned. in a hing rail	PO
Ineffective ATWS warnings / Adjoining / surrounding worksites	environment. Explain the er Workers to be Workers to re	irm workers can see and hear to mergency warnings. The within 50m of warning device. The within sight and hearing of the used near ATWS.	-		PO
Train warning time longer than expected (stopping points or ATWS equipment fault)	Workers to re correctly. Contact the S sensors and t Potential stop	main in a safe place until confir ignaller or visually confirm the l he worksite. ping points: Up – RS 22 N sign es platforms 2 & 3, RS 17 HON	line is clear between t	he	PO
Adjacent live lines	Remain withir	n the tracks being protected by	the ATWS		PO / leakeute
Unsignalled movements in Yard limits	Confirm minin Test effective workers.	out(s) in safe place.  num sighting distance can be a  communication and be within s	sight and hearing of th		PO / lookouts
Second train warning cancelled in error	traffic has cor Tell the PO ar	eam member to confirm with the npletely passed the worksite. nd workers about the second tr warning after each train has co	ain warning.		Operator / nominated team member
Distraction		ssion from PO to use electronic			All
Obstructions to safe place		ns to reach designated safe pla	ces from the worksite		PO
Flectrical storms	Stop work imr	nediately			All

## **ATWS Worksite Protection for Rhodes Condition and Monitoring Equipment Maintenance**



Hazards (e.g. Site specific hazards identified, including physical environment, human errors, plant and equipment)	Controls (to be implemented to eliminate or reduce the risk to the lowest practicable level)	Person responsible for Control

# **ATWS Worksite Protection for Rhodes Condition and**



M	lonitoring Equip	ment Maintenance				
Work	place Supervisor details					
		name				contact No
Eme	ergency assembly point:		SWMS/SW	/I Ref#:		
First loca	aid kit tion:		First aider:			
Nork	place Supervisor ack	nowledgement				
	Vorkplace Supervisor acknowledg priate controls in place to manage	es that all identified WHS and rail safety and/or eliminate the hazards.	hazards have the	e Yes □		signature
Parti	cipant Acknowledgem	ent				
NO.	TF: Recipients of the briefing are t	o question the Briefer if they don't unders	stand any part of	f this briefing		
	vorkers listed below acknowledge	•	stand any partor	tine bliching.		
1.	have been inducted to the site	urat urey.	6. have be	oon briofod on th	o contont	s of the Worksite Protection Plan
2. 3.	are free from alcohol and drugs are free from the effects of fatigu	10				rotection Plan diagram
4.	hold the applicable and current F	Rail Safety Worker Authorisation, trade .g. Construction Industry Induction	9. have be	een briefed abou	ıt any new	worksite protection in place hazards and controls identified during spection must be conducted immediately
5.	must wear the appropriate Perso	onal Protective Equipment (PPE)	perore c	ommencing work)		
Mari	k each check box below with a tick 🗹 i	f the item applies or a cross 🗷 if the item does	not apply.			
	have been informed of the requirequired)	rements of the electrical permit (if			•	zardous materials/substances on site
	have been briefed on the SWMS for the job	S/SWIs/documented safe work practice		een briefed on S een briefed on th		
	have been instructed in the cont SWMS/SWIs	rols recorded in this document and	☐ have be	een briefed on th	ne hazards	of adjoining worksites/processes.
Nan	ne	Signature	Time of brie	fing:		Amendment briefing: hh:mm and initial

## **ATWS Worksite Protection for Rhodes Condition and Monitoring Equipment Maintenance**



### Worksite Protection Plan - Lookout Working

ignaller details		_				
	name		Epping	Panel		9701 158
rotection Officer detai	ils					
	name		sig	nature		contact N
RS	W or RIW No.		desig	nation Pla	nned duration	
Workplace Supervisor o	details:					
Type of work: Routin	ne Maintenance Activ	ities				
Worksite location						
On the		Up Mai	n North line			
hatwaan	DC 14 Home Signal		and	DC 20	N Hama Signal	
between	RS 14 Home Signal		and	K5 20	N Home Signal	
On the		Down Ma	ain North line			
between	RS 18 Signal		and	RS 23	N Starting Signal	
Maximum track speed  Number of ATWS Sensors	115 km/h	/2/3 Position of Sens		16.292 km	and 18.059	9 km
Number of dedicated Look	route wood	1 Position of	Laskauta	16.951 km	To 17.019	Live
Note - Lookouts are relocated				10.951 KIII	To 17.019	KIII
Total - Lookouts are relocated	to positions within these raws	as workers move alon	g the worksite.			
7 sec   +   3 s		linimum Warning	20 sec	115 km/h	639 metres	Identify Line Up Main
7 sec + 3 s	ec + 10 sec	Time (MWT)	20 sec	115 km/h	639 metres	Identify Line Down Main
See Time (S) Move Tin (M)	me Safe Time (S	+M+10 sec = MWT)		Track speed	Minimum Sighting Distance as calculated	
2 sec + 3 sec	+ 10 sec = <b>Mi</b>	nimum Warning	15 sec	25 km/h	105 metres	]
		Time (MWT)				
See Time (S) Move Time (N	fl) Safe Time (S	+M+10 sec = MWT)		Track speed	Minimum Sighting Distance as calculated	
here are the safe p	laces identified for	the ATWS Oper	rator, Look	outs and wo	rkers?	
	s for Up Main. Down	<del>-</del>				
	for Up Main. Down					
	t train tests were com			Yes 🗆		
nsure the workers have OTE: Diagrams and ins	ve been briefed about	these work deta	ils Yes	: 🗆		

## **ATWS Worksite Protection for Rhodes Condition and Monitoring Equipment Maintenance**



**ATWS Check-sheet** 

Pla	anning
1.	How will the installed location of sensor(s) be verified?  The PO will have direct line of sight to the sensor from the worksite location  The installer will travel from the sensor location to the worksite location on the same side of track  The ID no. of the first train will be verified between he operator and installer  Train ID # observed:  Verified by installer: (tick to confirm)
Te	sting
ŀ	Record evidence of mandatory First Trains Tests:  a. Record Train ID # or type of train observed for all sensors:  b. Confirm mandatory first train tests are complete for all sensors installed (tick to confirm)  e-work Briefing
3.	Identify potential stopping points affecting warning times:  Record any potential stopping points e.g. (stations or signals) between the sensor(s) and worksite which could cause variable warning times:
	Up - RS 22 N signal Down - Rhodes platforms 2 & 3, RS 17 HOME signal, RS 18 signal, RS 19 HOME signal


Note: Factors affecting warning times should be highlighted to staff during the pre-work brief

### **ATWS Worksite Protection for Rhodes Condition and Monitoring Equipment Maintenance**



Tick if used □


### Worksite on Up & Down Main lines



### **ATWS Worksite Protection for Rhodes Condition and Monitoring Equipment Maintenance**




Tick if used □ Worksite on Up Main line



### **ATWS Worksite Protection for Rhodes Condition and Monitoring Equipment Maintenance**



Tick if used □ Worksite on Down Main line



### **ATWS Worksite Protection for Rhodes Condition and Monitoring Equipment Maintenance**



INSTRUCTIONS:	<ol> <li>Workers enter the rail corridor via access gate N00 16.795 U.</li> <li>Use assets to validate worksite location on Up Main and Down Main, Down Relief North lines between 16.951km to 17.019km</li> <li>Conduct WP Pre-work briefing to set-up ATWS.</li> <li>Tell Signaller at Epping Panel about the use of lookout working with ATWS.</li> </ol>
Tick if used	<ol> <li>Access Up Cess 18.059 km, verify sensor label &amp; connect to sensor cable, calibrate with test plate, connect and turn on the transmitter.</li> </ol>
Tick if used	<ol> <li>Access Dn Cess 16.292 km, verify sensor label, connect to sensor cable, calibrate with test plate, connect and turn on transmitter.</li> </ol>
	<ol> <li>Place warning system on same side of tracks if working on one track only within sight &amp; hearing of workers, conduct siren &amp; light self test, &amp; connect to transmitter(s).</li> <li>Record first rail traffic movement test for each sensor on ATWS Check-sheet.</li> <li>Conduct WP Pre-work briefing for lookout working with ATWS and confirm workers have seen and heard the warning.</li> <li>Start work when advised by the PO, and move to the designated safe place when warned.</li> <li>When work is complete, and workers and equipment are in a safe place, turn off and pack up warning unit</li> </ol>
Tick if used	12. Access <b>Up Cess</b> to turn off and pack up transmitter unit(s).
Tick if used	13. Access <b>Dn Cess</b> to turn off and pack up transmitter unit(s).
	<ul><li>14. Access Up Cess for all workers to leave the rail corridor via access gate N00 16.795 U.</li><li>15. Tell Signaller at Epping Panel when work is completed and the workers and their equipment are clear of the Danger Zone.</li></ul>

#### Tick if used Position of ATWS transmitter and sensor on Down Main, Down Relief North line at 16.292 km



**Image 1:** Transmitter and sensor installation location



Image 2: Sensor access gate N00 16.482 U

Position of ATWS transmitter and sensor on Up Main North line at 18.059 km



Image 1: Transmitter and sensor installation location



Image 2: Sensor access using access gate N00 17.748 U

Tick if used

## **ATWS Worksite Protection for Rhodes Condition and Monitoring Equipment Maintenance**



Protection Officer's diary

TOTCCTION	i Officer 3 c	and y
Date	Time	Notes
	<del></del>	

### **ATWS Worksite Protection for Rhodes Condition and Monitoring Equipment Maintenance**



(This page is optional and may be separated and given to the assigned operator to assist set- up of ATWS equipment. Refer also to Refer to "D2015-45354 Wireless ATWS (Automatic Trak Warning System)" for detailed instructions.)

	Setup Stage 1: Checklist for ATWS transmitter and sensor			
Step	Task Description	Installer Check		
1	Verify Track Label for location of sensor as per the Protection Diagram and			
	Photos in this document			
2	Confirm equipment is within inspection date			
3	Sensor direction is per Worksite Protection Diagram and photos in this			
	document			
4	Connect sensor cable to junction box			
5	Confirm all batteries are fully charged			
6	Connect junction box to ZFS using channel T1-T4			
7	Commence calibration and automatic self- test			
8	Perform function test using test plate			
9	Confirm transmitter booked in to correct T- channel (T1-T4)			
10	Select & confirm channel for the radio transmitter (AU3 or AU4)			
11	Perform worksite warning test using test plate			
12	Lock device & remove key			

	Setup Stage 2: checklist for ATWS worksite warning unit			
Step	Task Description	Operator Check		
1	Confirm equipment is within inspection date			
2	Confirm Audible level			
3	Confirm and set Radio Channel for Warning unit			
4	Book in ATWS sensor 1			
5	Book in ATWS sensor 2			
6	Book in ATWS sensor 3			
7	Perform Worksite Warning Test with all ATWS sensor			
8	Ensure the workers have seen the visual warning and heard the audible warning			
9	Select and Confirm Channel for the Radio Transmitter			
10	Confirm worksite warning unit is operational with Installers and advise them to			
	lock devices & remove key			