ATWS Worksite Protection for Cabramatta routine network maintenance activities



DOCUMENT NO.	D2023/2318
WORK DESCRIPTION	Routine network Maintenance activities- Cabramatta
WPP Number	SW10BWS 14986
SCOPE:	Routine maintenance activities performed by Southwest maintenance teams. on the Down main south line and Down Old Main South line between 27.200 km to 31.160 km that does not involve the use of tools or equipment, or using tools which can be easily and immediately removed from the track by one person and are light, non-powered hand tools, or light battery powered tools or devices.
AUTHORISATIONS:	Protection Officer, ATWS Operator (Operator) & ATWS Installer (Installer): • Protection Officer (PO) Level 1 – 4, and • WATWS – Wireless Automatic Track Warning System Dedicated Lookout: (PO) Level 1 - 4, or Handsignaller 1 - 2
PERSONAL PROTECTIVE EQUIPMENT	High visibility vest, boots, high visibility lookout sleeve
SAFETY CONTROLS – Lookout Working (ATWS) arrangements:	 Automatic Track Warning System (ATWS) - provides visual and audible warning for workers ATWS sensor for Down direction running on the Down Main South line at 27.200 KM ATWS sensor for Down direction running on the Down Old Main South line at 31.160KM Dedicated lookout(s) at the worksite for unsignalled movements.
	 IMORTANT! This document must not be used to install or adjust the ATWS sensors All sensors in the plan and shown on the diagram must be connected to transmit a warning
PRESTART REQUIREMENTS:	Refer to D2015-45354 Wireless ATWS (Automatic Track Warning System) to install or remove sensors
FURTHER INFORMATION:	Refer to "D2015-45354 Wireless ATWS (Automatic Track Warning System)" for detailed instructions to set-up, connect, test and operate the ATWS system with pre-installed ATWS sensors NWT 300 Planning work in the Rail Corridor NWT 310 Lookout Working NGE 200 Walking in the Danger Zone NPR 711 Using Lookouts NPR 751 Calculating Minimum Warning Time NPR 712 Protecting work from rail traffic on adjacent lines NPR 752 Using Wireless Automatic Warning Systems Lookout Working Prohibited Locations Register NLA 500 Lidcombe - Campbelltown

ATWS Worksite Protection for Cabramatta routine network maintenance activities



	Required ATWS Equipment				
Item	Description	Quantity			
Aerial	Telescopic Aerial	3			
Assembly Kit	Orange Bag with Tools	1			
Battery ZA24-2.9	Small battery for Junction Box & Transmitter	6			
Device Frame	Protective Frame	3			
F500-AB Junction Box	Receiver Device	2			
F500-SEN Train Sensor	Sensor	2			
Housing for Aerial	Housing for Telescopic Aerial	3			
KF5-5 Extension Cable	Extension Cable (5m) for F500-SEN to F500-AB	2			
Mobile Backpack	Harness for Device	0			
Pouch	Pouch for small battery	4			
Tripod	Tripod for Device	3			
ZFS Radio Transmitter	Radio Transmitter Device	2			
ZPW Warning Unit	Control & Warning Device	1			

Protection Officer/Operator assessment checklist							
Protection Officer's name:		Yes (Tick if Yes)					
This document has not expired 12 months							
SWI details and protection arrangements location, including:	have been reviewed and validated for the	assessed worksite					
 On-site safety assessment has b 	een completed for relevancy of works bein	g undertaken					
 The required protection details, e SWI 	the details of this						
 All boxes have been ticked if app 	olicable and crossed if not applicable						
 All fields have been completed 							
Corridor Safety Number	Date						
Corridor Safety Number							

Warning

If an above item does not apply, the Protection Officer must not use this Safe Work Instruction. A new worksite protection plan must be completed in accordance with NRF 014 Worksite Protection Pre-work briefing and NRF 015 Worksite Protection Plan.

ATWS Worksite Protection for Cabramatta routine network maintenance activities



Vorksite Protection Pre-we rotection Officer details	ork Briefing Briefing date: /	1	
	name signature	contact No	
Vork location:			
Scope of work:			
Vorksite protection: Lookou	ut Working (ATWS) Refer to Worksite Protection Pl	an for details	
Hazards (e.g. Site specific hazards identified, including physical environment, human errors, plant and equipment)	Controls (to be implemented to eliminate or reduce the risk to the lowest practicable level)	Person responsible fo Control	
Crossing live lines	A qualified Protection Officer (PO) or Access Corridor Safety (ACS) must make a safety assessment to cross live lines in accordance with NGE200 and supervise workers who do not hold the PO or ACS qualification.	Qualified PO/ACS	
Accessing Danger Zone to conduct plate test	Use appropriate safety measures as validated by a PO. Refer to diagram for minimum safety assessment.	Qualified PO	
Electricity	ATWS antennae not to encroach safe approach distance to overhead wiring	Operator	
Slips, trips, falls carrying ATWS equipment	Use correct manual handling techniques, secure safety boots, clear obstacles for work area and agree a safe path.	All	
Approaching rail traffic	Lookout Working using approved ATWS as assessed in the plan & diagram. All points of entry have been validated and ATWS safety measures (sensors and point clips) have been installed. Confirm with the Operator that the ATWS has been tested and is operational. Workers immediately move to the designated safe place when warned. Provide ALL CLEAR handsignal after workers and equipment are in a safe place. After the warning has been cancelled, confirm there is no approaching rail traffic between the sensors and the worksite before allowing work to resume.	PO	
Ineffective ATWS warnings / Adjoning / surrounding worksites	Test and confirm workers can see and hear the warning in the noisiest environment. Explain the emergency warnings. Workers to be within 50m of warning device. Workers to remain within sight and hearing of warning unit at all times. Radios not to be used near ATWS.	PO	
Train warning time longer than expected (stopping points or ATWS equipment fault)	Workers to remain in a safe place until confirmed the ATWS is working correctly. Contact the Signaller or visually confirm the line is clear between the sensors and the worksite.	PO	
Adjacent live lines	Remain within the tracks being protected by the ATWS	PO PO / lookouts	
Unsignalled movements in Yard limits			
Second train warning cancelled in error	Nominate a team member to confirm with the Operator when each rail traffic has completely passed the worksite. Tell the PO and workers about the second train warning. Cancel each warning after each train has completely passed the worksite.	Operator / nominated team member	
Distraction	Obtain permission from PO to use electronic devices in the Danger Zone.	All	
Obstructions to safe place	Agree on paths to reach designated safe places from the worksite.	PO	
Electrical storms	Stop work immediately	All	
Cabramatta Station	ATWS protection is NOT to be used for working within platforms of	All	

Cabramatta Railway Station. NO safe place exists within the platforms

SWI Custodian: Maintenance Operations Manager

Platform 2 Down Main

SWI Approver: Associate Director Maintenance Operations UNCONTROLLED COPY WHEN PRINTED OFFICIAL

ATWS Worksite Protection for Cabramatta routine



network maint	enance activities		Sydney Trains
Vorkplace Supervisor det	ails		
	name		contact No
Emergency assembly poin	t:	SWMS/SWI Ref #:	
First aid kit location:		First aider:	
Vorkplace Supervisor a	acknowledgement		
	wledges that all identified WHS and rail safety lange and/or eliminate the hazards.	hazards have the Yes	signatur
Participant Acknowledg	gement		
	are to question the Briefer if they don't unders	stand any part of this briefing.	
licence and/or induction red	site Irugs	7. have been shown the Worksite I8. understand the kinds and limits9. have been briefed about any ne	· ·
	k ☑ if the item applies or a cross ☒ if the item does		
required)	requirements of the electrical permit (if	have been made aware of any have been briefed on Safety Da have been briefed on the WHS	
have been instructed in the SWMS/SWIs	e controls recorded in this document and	have been briefed on the hazard	ds of adjoining worksites/processes.
Name	Signature	Time of briefing:	Amendment briefing: hh:mm and initial

ATWS Worksite Protection for Cabramatta routine network maintenance activities




				Sefton	Panel			02 8568	3427
otection Offic		70		oic	anatura			contr	act No
	RSW or RIW N				gnature	Planned do	uration	COITE	act inc
Vorkplace Supe		NO.		desi	griation	i latitied di			
Type of work:	Routine Maintena	anco Activitios							
ype or work.	Noutine maintena	ance Activities							
Worksite loc	cation								
On the			Down Mai	n South Li	ne				
between	LC 17.1 A	Accept Signal		and		S 20.3 Auto S	Signal		
On the			Down Old M	lain south li	ine				
between	S 19.7 Home	Starting Signal		and		S 20.3 Auto S	Signal		
as the Lookou arning metho	ıt Working Prohibi	ATWS	egister bee		ed? Yes [
arning meth	ut Working Prohibi od	ATWS	egister bee						
as the Lookou arning metho	ut Working Prohibi od ng Time Calculatio	ATWS	egister bee						
as the Lookou arning methor inimum Warni	nt Working Prohibi od ng Time Calculatio	ATWS	egister bee	Voice/			31.160 kr	n	
as the Lookou arning methon inimum Warni Maximum track sp Number of ATWS	nt Working Prohibi od ng Time Calculatio	ATWS ons okm/h	Position o	Voice/	/Touch	n and	31.160 kr 32.100		
as the Lookou (arning methol inimum Warni Maximum track spanses Number of ATWS	od ng Time Calculation peed 1000 Sensors used	ATWS Ohm 2 1	Position of Sens	Voice/ f ATWS ors	/Touch 27.200 km	n and			
as the Lookou (arning methol inimum Warni Maximum track spanses Number of ATWS	od ng Time Calculation peed 1000 Sensors used sted Lookouts used relocated to positions wit	ATWS Discorption ATWS 2 1 thin these KMs as worked	Position o Sens Position of lers move along	Voice/ f ATWS ors	/Touch 27.200 km	n and km To		km Dn Main S	Sth
as the Lookou arning metho inimum Warni Maximum track splumber of ATWS Number of dedica lote - Lookouts are	ng Time Calculation seed 100 Sensors used 100 ted Lookouts used 100 relocated to positions wit 100 3 sec + 1	ATWS Okm/h 2 1 thin these KMs as worker	Position of Sens Position of lers move along	Voice/ f ATWS ors Lookouts the worksite.	27.200 kn	n and km To 55	32.100	km	
as the Lookou arning methol ar	ng Time Calculation relocated to positions with the control of th	ATWS Okm/h 2 1 thin these KMs as worked 10 sec = Minimum Tin	Position of Sens Position of ers move along n Warning ne VT)	Voice/ f ATWS ors Lookouts uthe worksite. 20 sec	27.200 kn 28.048	n and [km To [1/h 55 4/2 Minin	32.100 56 metres 45 metres mum Sighting istance as	km Dn Main S line Dn Old Mai	
as the Lookou arning methol ar	ng Time Calculation reduction od ng Time Calculation reduction open 1000 seed 1000	ATWS Ohms Okm/h 2 1 thin these KMs as worked 10 sec 10 sec 10 sec (S+M+10 sec	Position of Sens Position of lers move along in Warning in warning in extended to the work of the wor	Voice/ f ATWS ors Lookouts uthe worksite. 20 sec	27.200 kn 28.048 100 km 80 km/h	n and [km To [n/h 55 Minim D c	32.100 56 metres 45 metres mum Sighting	km Dn Main S line Dn Old Mai	
as the Lookou arning methol ar	ng Time Calculation ng Time Calculation peed 1000 Sensors used Ited Lookouts used relocated to positions with 3 sec + 1 3 sec + 5 Move Time (M) Sat	ATWS Ohms Okm/h 2 1 thin these KMs as worked 10 sec 10 sec Tin (MW) If Time (S+M+10 sec) Sec = Minimum Wa (MW)	Position of Sens Position of Sens Position of Sens Warning Near Warning Near Sens N	f ATWS ors Lookouts the worksite.	27.200 km 28.048 100 km 80 km/h Track speed	n and [km To [Minimum S	32.100 56 metres 45 metres mum Sighting istance as calculated 5 metres	km Dn Main S line Dn Old Mai	
as the Lookou arning methol ar	at Working Prohibitod Ing Time Calculation	ATWS Discorption of the trime	Position of Sens Position of	Voice/ f ATWS ors Lookouts the worksite. 20 sec 20 sec	27.200 km 28.048 100 km 80 km/h Track speed	n and [km To [N/h 55 Minim D Minimum S Distance a	32.100 56 metres 45 metres mum Sighting istance as calculated 5 metres Sighting s calculated	km Dn Main S line Dn Old Mai	
as the Lookou arning methol inimum Warni Maximum track sp Jumber of ATWS Jumber of dedica lote - Lookouts are 7 sec + 7 sec + See Time (S) + See Time (S) + Mile Time (S) + There are the	ng Time Calculation red 1000 Sensors used 1000 Sensors used 1000 A Sensors used 1000 The Calculation 1000	ATWS Discons Thin these KMs as worker 10 sec	Position of Sens Position of Sens Position of Sens Warning Warning Position of Sens Position of	Voice/ f ATWS ors Lookouts the worksite. 20 sec 20 sec	27.200 km 28.048 100 km 80 km/h Track speed	n and [km To [N/h 55 Minim D Minimum S Distance a	32.100 56 metres 45 metres mum Sighting istance as calculated 5 metres Sighting s calculated	km Dn Main S line Dn Old Mai	

ATWS Worksite Protection for Cabramatta routine network maintenance activities




NOTE: Diagrams and instructions that follow form part of this worksite protection plan.



ATWS Worksite Protection for Cabramatta routine network maintenance activities





ATWS Worksite Protection for Cabramatta routine network maintenance activities



INSTRUCTIONS:	 Workers enter the rail corridor via access gate S00 32.116 U OR M16 31.733U. Use assets to validate worksite location on Down Main South Line and Down old main south line between 27.200 km to 31.160 km Conduct WP Pre-work briefing to set-up ATWS. Tell Signaller at Sefton Panel about the use of lookout working with ATWS.
	 Access Up Main South Line for Down Main South Line 27.200km, verify sensor label & connect to sensor cable, calibrate with test plate, connect, and turn on the transmitter.
	6. Access Up Cess 31.160km, Down Old Main South, verify sensor label, connect to sensor cable, calibrate with test plate, connect & turn on transmitter.
	 Place warning system on same side of tracks if working on one track only within sight & hearing of workers, conduct siren & light self test, & connect to transmitter(s). Record first rail traffic movement test for each sensor on ATWS Check-sheet. Conduct WP Pre-work briefing for lookout working with ATWS and confirm workers have seen and heard the warning. Start work when advised by the PO and move to the designated safe place when warned. When work is complete, and workers and equipment are in a safe place, turn off and pack up warning unit
	12. Access Up Cess to turn off and pack up transmitter unit(s).
	13. Access Up Cess to turn off and pack up transmitter unit(s).
	14. Access Cess for all workers to leave the rail corridor via access gate15. Tell Signaller at Panel when work is completed and the workers and their equipment are clear of the Danger Zone.

Position of ATWS transmitter and sensor on Down Main South line at 27.200KM








Image 2: Sensor access gate S00 27.179 U

ATWS Worksite Protection for Cabramatta routine network maintenance activities



Position of ATWS transmitter and sensor on Down Main South line at 27.200KM



Image 3: Transmitter and sensor installation location 31.160km



Image 4: Sensor access using access gate M16 31.172 D

ATWS Worksite Protection for Cabramatta routine network maintenance activities



Protection Officer's diary

1 TOLCCLIO	ii Oilicci 3	uidiy
Date	Time	Notes

ATWS Worksite Protection for Cabramatta routine network maintenance activities



(This page is optional and may be separated and given to the assigned operator to assist set- up of ATWS equipment. Refer also to Refer to "D2015-45354 Wireless ATWS (Automatic Trak Warning System)" for detailed instructions.)

	Setup Stage 1: Checklist for ATWS transmitter and sensor				
Step	Task Description	Installer Check			
1	Verify Track Label for location of sensor as per the Protection Diagram and Photos in this document				
2	Confirm equipment is within inspection date				
3	Sensor direction is per Worksite Protection Diagram and photos in this document				
4	Connect sensor cable to junction box				
5	Confirm all batteries are fully charged				
6	Connect junction box to ZFS using channel T1-T4				
7	Commence calibration and automatic self- test				
8	Perform function test using test plate				
9	Confirm transmitter booked in to correct T- channel (T1-T4)				
10	Select & confirm channel for the radio transmitter (AU3 OR AU4)				
11	Perform worksite warning test using test plate				
12	Lock device & remove key				

Setup Stag	Setup Stage 2: checklist for ATWS worksite warning unit			
Step	Task Description	Operator Check		
1	Confirm equipment is within inspection date			
2	Confirm Audible level			
3	Confirm and set Radio Channel for Warning unit			
4	Book in ATWS sensor 1			
5	Book in ATWS sensor 2			
6	Book in ATWS sensor			
7	Perform Worksite Warning Test with all ATWS sensor			
8	Ensure the workers have seen the visual warning and heard the audible warning			
9	Select and Confirm Channel for the Radio Transmitter			
10	Confirm worksite warning unit is operational with Installers and advise them to lock devices & remove key			