



DOCUMENT NO.	D2022/11003
WORK DESCRIPTION	Routine network maintenance activities
WPP Number	WT08BWS 10171
SCOPE:	Routine maintenance activities performed by Western Territory maintenance teams. on the UP and DN Main lines between 153.124 km to 154.433 km that does not involve the use of tools or equipment, or using tools which can be easily and immediately removed from the track by one person and are light, non-powered hand tools, or light battery powered tools or devices.
AUTHORISATIONS:	Protection Officer, ATWS Operator (Operator) & ATWS Installer (Installer): • Protection Officer (PO) Level 1 – 4, and • WATWS – Wireless Automatic Track Warning System Dedicated Lookout: (PO) Level 1 - 4, or Handsignaller 1 - 2
SAFETY CONTROLS – Lookout Working (ATWS) arrangements:	 Automatic Track Warning System (ATWS) - provides visual and audible warning for workers ATWS sensor for DN direction running on the Down Main West line at 152.710 km ATWS sensor for UP direction running on the Up Main West line at 153.988 km Dedicated lookout(s) at the worksite for unsignalled movements. IMPORTANT! This document must not be used to install or adjust the ATWS sensors All sensors in the plan and shown on the diagram must be connected to transmit a warning Refer to D2015-45354 Wireless ATWS (Automatic Track Warning System) to install or remove
PRESTART REQUIREMENTS:	sensors
FURTHER INFORMATION:	Refer to "D2015-45354 Wireless ATWS (Automatic Track Warning System)" for detailed instructions to set-up, connect, test and operate the ATWS system with pre-installed ATWS sensors

Required ATWS Equipment			
Item	Description	Quantity	
Aerial	Telescopic Aerial	3	
Assembly Kit	Orange Bag with Tools	2	
Battery ZA24-2.9	Small battery for Junction Box & Transmitter	4	
Device Frame	Protective Frame	3	
F500-AB Junction Box	Receiver Device	2	
F500-SEN Train Sensor	Sensor	2	
Housing for Aerial	Housing for Telescopic Aerial	3	
KF5-5 Extension Cable	Extension Cable (5m) for F500-SEN to F500-AB	0	
Mobile Backpack	Harness for Device	0	
Pouch	Pouch for small battery	4	
Tripod	Tripod for Device	3	
ZFS Radio Transmitter	Radio Transmitter Device	2	
ZPW Warning Unit	Control & Warning Device	1	

SWI Custodian: Maintenance Operations Manager Western Territory
SWI Approver: Associate Director Maintenance Operations UNCONTROLLED COPY WHEN PRINTED OFFICIAL

ATWS Worksite Protection for Lithgow routine network maintenance activities



Protection Officer/Operator assessmen	nt checklist		
Protection Officer's name:			Yes (Tick if Yes)
This document has not expired 12 months	s beyond the issue date.		
SWI details and protection arrangements location, including:	have been reviewed and validated for the a	assessed worksite	
 On-site safety assessment has be 	peen completed for relevancy of works bein	g undertaken	
 The required protection details, of SWI 	environment and tasks are unchanged from	the details of this	
 All boxes have been ticked if app 	olicable and crossed if not applicable		
All fields have been completed			
Corridor Safety Number	Protection Officer Signature	Da	te

Warning



If an above item does not apply, the Protection Officer must not use this Safe Work Instruction. A new worksite protection plan must be completed in accordance with NRF 014 Worksite Protection Pre-work briefing and NRF 015 Worksite Protection Plan.

ATWS Worksite Protection for Lithgow routine network maintenance activities



Worksite Protection Pre-work Briefing

				Briefing date:		/	/
Protection Office	er details						
	name		signature				contact No.
Work location:	Lithgow						
Scope of work:							
Worksite protect	ion: Lookout Working	r (ATWS)	F	Refer to Worksite	Protection I	Plan f	for details

/orksite protection: Lookout Working (ATWS) Refer to Worksite Protection Plan		an for details	
Hazards (e.g. environment, plant, equipment, human error)	Controls (to be implemented to eliminate or reduce the risk to	the lowest practicable level)	Person responsible for Control
Crossing live lines	A qualified Protection Officer (PO) or Access Corr make a safety assessment to cross live lines in ac and supervise workers who do not hold the PO or	Qualified PO/ACS	
Accessing Danger Zone to conduct plate test	Use appropriate safety measures as validated by minimum safety assessment.	a PO. Refer to diagram for	Qualified PO
Electricity	ATWS antennae not to encroach safe approach d	istance to overhead wiring	Operator
Slips, trips, falls carrying ATWS equipment	Use correct manual handling techniques, secure sobstacles for work area and agree a safe path.	•	All
Approaching rail traffic	Lookout Working using approved ATWS as asses All points of entry have been validated and ATWS and point clips) have been installed. Confirm with the Operator that the ATWS has bee Workers immediately move to the designated safe Provide ALL CLEAR handsignal after workers and place. After the warning has been cancelled, confirm the traffic between the sensors and the worksite before	safety measures (sensors in tested and is operational. in place when warned. If equipment are in a safe in its result in the safe in the s	PO
Ineffective ATWS warnings / Adjoning / surrounding worksites	Test and confirm workers can see and hear the w environment. Explain the emergency warnings. Workers to be within 50m of warning device. Workers to remain within sight and hearing of war Radios not to be used near ATWS.	·	PO
Train warning time longer than expected (stopping points or ATWS equipment fault)	Workers to remain in a safe place until confirmed correctly. Contact the Signaller or visually confirm the line is and the worksite. Potential stopping points: 95.1 Signal, 6/7 FRB Si	clear between the sensors	PO
Adjacent live lines	Remain within the tracks being protected by the A	TWS	PO
Unsignalled movements in Yard limits	Position lookout(s) in safe place. Confirm minimum sighting distance can be achiev Test effective communication and be within sight		PO / lookouts
Second train warning cancelled in error	Nominate a team member to confirm with the Ope has completely passed the worksite. Tell the PO and workers about the second train w Cancel each warning after each train has complet	arning.	Operator / nominated team member
Distraction	Obtain permission from PO to use electronic device		All
Obstructions to safe place	Agree on paths to reach designated safe places from the worksite.		PO
Electrical storms	Stop work immediately		All

Afinal site inspection has been conducted immediately before commencing work, and any new hazards and controls have been included.

ATWS Worksite Protection for Lithgow routine network maintenance activities



Vorkp	lace Supervisor details			
	name	signature		contact No.
Yes	the Workplace Supervisor acknowledges	that the Protection Officer will arrange worksite protection a	as required.	


Participant acknowledgement

NOTE: Recipients of the briefing are to question the Briefer if they don't understand any part of this briefing

All workers listed below acknowledge that they:

- 1. hold the applicable and current Rail Safety Worker Authorisation
- 2. have been briefed on the identified hazards and controls
- have been briefed on the risks from adjacent lines and/or worksites
- 4. have been briefed on the planned worksite protection
- 5. understand the limits of the worksite
- 6. have been briefed on the contents of the Worksite Protection Plan
- 7. have been shown the worksite protection diagram or map

4. Have been briefed on the planned worksite protection					
Name	Signature	Time of briefing: hh:mm	Amendment briefing: hh:mm and initial		
			THE CASE PROPERTY OF THE CASE		





Worksite Protection Plan – Lookout Working	
Signaller Details	

ignaller Detail	s	t Working				
			Coal	Stage Panel		6352 054
otection Offic	cer Details					
	name			signature		contact N
	RSW or RIW No.			designation	Planned duration	
Norkplace Sup	pervisor details:					
Type of work:						
Worksite Lo	ocation					
On the		Up	Main West	line		
between	95.4 4 th Home	Signal	and		95.0 Starting Signal	
On the		Dow	vn Main Wes	t line		
<u>-</u>			1			
between	95.1 Home Si	gnal	and		95.7 Home Signal	
7 sec +		Sen	ime		km/h 500 metri	5 seconds of See Time has been applied when using ATWS sensors Note – Additional MWT calculations can be recorded in
		= Minimum Warning Ti (MWT) (S+M+10 sec = MWT)		Track spe	ed Minimum Sighting Distance as calculated	
Lookouts:	Up and Down Cess	i				
Operator & Workers:	Up and Down Cess	1				
onfirm manda	itory first train tests wer	e completed for all	sensors	Yes □		
	kers have been briefed	-		Yes 🗆		

NOTE: Diagrams and instructions that follow form part of this worksite protection plan.

ATWS Worksite Protection for Lithgow routine network maintenance activities



INSTRUCTIONS:

- 1. Workers enter the rail corridor at W00 153.385 U.
- Use assets to validate worksite location on Up Main and Down Main West lines between 153.124km to 153.433km
- 3. Conduct WP Pre-work briefing to set-up ATWS.
- 4. Tell Signaller at Coal Stage Panel about the use of lookout working with ATWS.
- 5. Access Up Cess 153.988km verify sensor label & connect to sensor cable, calibrate with test plate, connect and turn on the transmitter.
- 6. Access Dn Cess 152.710km verify sensor label, connect to sensor cable, calibrate with test plate, connect & turn on transmitter.
- 7. Place warning system on same side of tracks if working on one track only within sight & hearing of workers, conduct siren & light self test, & connect to transmitter(s).
- 8. Clip and lock **78 points** and **2FRB points (B Frame)** to prevent rail traffic entry into the worksite
- 9. Record first rail traffic movement test for each sensor on ATWS Check-sheet.
- 10. Conduct WP Pre-work briefing for lookout working with ATWS and confirm workers have seen and heard the warning.
- 11. Establish dedicated Lookouts.
- 12. Start work when advised by the PO, and move to the designated safe place when warned.
- 13. When work is complete, and workers and equipment are in a safe place, turn off and pack up warning unit Turn off ATWS Warning unit.
- 14. Access Up Cess 153.988km to turn off and pack up transmitter unit(s).
- 15. Access Dn Cess 152.710km to turn off and pack up transmitter unit(s).
- 16. All workers to leave the rail corridor via access gate W00 153.385 U.
- 17. Tell Signaller at Coal Stage Panel when work is completed and the workers and their equipment are clear of the Danger Zone.


Installer name		
Step	Task Description	Installer Initials
1	Confirm equipment is within inspection date	
2	Verify Worksite Start Location with Kilometres	
3	Confirm Audible Level	
4	Confirm & Set Radio Channel for Warning Unit	
5	Book in ATWS sensor 1	
6	Book in ATWS sensor 2	
7	Perform Worksite Warning Test with all ATWS sensors	
8	Ensure the workers have seen the visual warning and heard the audible warning	
9	Select & Confirm Channel for the Radio Transmitter	
10	Confirm worksite warning unit is operational with Installers and advise them to lock devices & remove key Lock device & remove key	

SWI Custodian: Maintenance Operations Manager Western Territory
SWI Approver: Associate Director Maintenance Operations UNCONTROLLED COPY WHEN PRINTED
OFFICIAL

Prepared using SMS-06-TP-4317 v1.5, Custodian: Senior Safety Specialist Safety Systems; Approver: Director Safety and Standards; Issue date: 19/08/2021


ATWS Worksite Protection for Lithgow routine network maintenance activities





ATWS Worksite Protection for Lithgow routine network maintenance activities





46/15/14

SIGNALBOX

ТТ В В СХ ГИНСОМ

HOME

ΥL


EYL

23 21

154.193 KM

33 42

POINTS CLIPPED AND LOCKED





Protection Officer's diary

Date	Time	
Date	Time	Notes
1		
ļ		
İ		
 		
İ		
-		
İ		
<u> </u>		
1		
 		
1		
 		
 		
İ		
<u> </u>		
ļ		
İ		

ATWS Worksite Protection for Lithgow routine network maintenance activities



(This page can be separated from the worksite protection plan to be given to the assigned installer)

nstaller name		
Step	Task Description	Installer Initials
1	Verify Track Label for location of sensor as per the Protection Diagram and Photos in	
	this document	
2	Confirm equipment is within inspection date	
3	Sensor direction is per Worksite Protection Diagram and photos in this document	
4	Connect sensor cable to junction box	
5	Confirm all batteries are fully charged	
6	Connect junction box to ZFS using channel T1-T4	
7	Commence calibration and automatic self- test	
8	Perform function test using test plate	
9	Confirm transmitter booked in to correct T- channel (T1-T4)	
10	Select & confirm channel for the radio transmitter (AU3 OR AU4)	
11	Perform worksite warning test using test plate	
12	Lock device & remove key	








Image 2: Sensor access using access gate W00 153.037 U

ATWS Worksite Protection for Lithgow routine network maintenance activities



(This page can be separated from the worksite protection plan to be given to the assigned installer)

Installation checklist for ATWS transmitter and sensor on Down Main West line at 152.710 KM		
staller name		
Step	Task Description	Installer Initials
1	Verify Track Label for location of sensor as per the Protection Diagram and Photos in	
	this document	
2	Confirm equipment is within inspection date	
3	Sensor direction is per Worksite Protection Diagram and photos in this document	
4	Connect sensor cable to junction box	
5	Confirm all batteries are fully charged	
6	Connect junction box to ZFS using channel T1-T4	
7	Commence calibration and automatic self- test	
8	Perform function test using test plate	
9	Confirm transmitter booked in to correct T- channel (T1-T4)	
10	Select & confirm channel for the radio transmitter (AU3 OR AU4)	
11	Perform worksite warning test using test plate	
12	Lock device & remove key	



Image 1: Sensor and transmitter installation location



Image 2: Sensor access point